



Dart Hawkesbury
1270 Aberdeen St
Hawkesbury, ON
K6A 1K7
Canada

Tel (613) 632-5200

D4634-145
Job Sheet 167078



Part No: D4634-145

Job Qty: 1 ea

Part Name: Aft, Center Ceiling Replacement Panel Assembly



Part Weight: 0 lbs

Status: Scheduled

Priority: Medium

Job Created: 10/24/17

Job Tracking No:

Due Date: 11/10/17

Created By: Mario Poulin

Type: SOLD

Description:

Ship Via:

Bill of Materials

Job Routing

Op No	Operation	Qty	Start Date	Due Date	Standard		Workcenter/Supplier	
					Setup hrs	Run Hrs	Workcenter / Supplier	Lead Time
90	Start up Operation	1 Ea		11/9/17	0.00	0.00	Start up container	
100	HandThermo	1 pcs		11/9/17	0.00	1.65	HandFinish4	
110	Small Fab	1 pcs		11/10/17	0.00	1.47	Small Fab	
120	QC	1 pcs		11/10/17	0.00	0.00	QC5	
130	Packaging	1 pcs		11/10/17	0.00	0.00	Packaging3	
140	QC21-SA	1 Ea		11/10/17	0.00	0.00	QC21	

Part Op 100 - Pick Kit

Descriptions: 110 - Assemble as per Dwg D4634-145 Bond foam core to inside of panel 3M Scotch Weld 1300

Batch: _____ 1- Scuff bonding surface to eliminate in-perfections and increase bonding and clean with wash& wipe 2- Locate and glue down Channel Assy, angles, brackets, and mounting pads using 3M Plastic welder II.(see note 8) Batch # _____ Expiry Date _____ 3- Apply labels as per Dwg. and seal with 3M

3950 edge sealer(see note 9) Batch: _____

120 - QC5- Inspect part completeness to step on W/O

130 - Identify as per dwg & Stock Location: _____

140 - QC21- Final Inspection - Work Order Release

Job Allocations

Operation	Component Part	Required	Inventory	Allocated	Std Qty
90-Start up Operation	D4634-5 - F164250	1	3	0	0
	ST 107 - D4636-5 - 14519	1	43	0	0
	MF03 - D4647-1 - 155284	1	4	0	0
	MF04 - D4664-5 - 164066	6	39	0	0
	PF03 - D4712-1 - 164607	1	4	0	0
	0 - D4732-17 - 5007456	1	0	0	0
	05 - D4732-23 - 123211	1	1	0	0
	05 - D4732-27 - 007457	1	1	0	0
	D5021-5 - 5164048	1	1	0	0
	MPNY-750S-9-C 130423	9	570	0	0
	ST-312 MS20426AD3-4 134294	4	5,055	0	0
	SE - MS20426AD4-6 137851-1	2	2,797	0	0
	ST 302 - MS21059L08 136554-1	2	62	0	0

Part Specifications

Specifications could not be found.

DQA: _____ Date: _____

WORK ORDER NON-CONFORMANCE / UPDATE



QA Closed: _____ Date: _____

Work Order update only ☐

Work Order: _____ Part No. _____ NCR No. _____	DISPOSITION Rework ☐ Scrap ☐ Use-as-is ☐	AGAINST DEPARTMENT/PROCESS Skid-tube ☐ Machining ☐ Thermoforming ☐	Cross tube ☐ Small Fab ☐ Finishing ☐ Composites ☐	Water Jet ☐ Prod. Eng. Coord. ☐ Rec/Store/Packaging ☐ Supplier ☐	Engineering ☐ Quality ☐ Other ☐
Date : _____ Step #: _____	Job No: 167078 Mfg Date: 11/07/17				
Start up Operation D4634 - 145 Part NO: _____ Revision: _____ Operation: _____ Change No: _____					
Aft, Center Ceiling Replacement Panel Assembly					
S007518 DART AEROSPACE					
1270 Aberdeen Street Hawkesbury, ON K6A 1K7 CANADA TEL: 1 613 632-5200 Email: sales@dartaero.com www.dartaerospace.com					
Dart Aerospace Ltd.					
QC / QA Coordinator Approval					
Lead hand / Supervisor Approval Verification					
Completed By					
MRB (QSI042) Approval					

Root Cause Environment ☐ Design ☐ Doc/Data ☐ Equip/Tooling ☐ Handling/Pre ☐ Material ☐ Internal Transport ☐ Tribal Knowledge ☐ LOA ☐ Substation ☐ Past Expiry Date ☐ Misidentified ☐	No Re-verification ☐ Operator ☐ Offset/Setup ☐ Supplier ☐ Training ☐ Use for Testing ☐ Poor Information ☐ Rushing ☐ Product Improvement ☐ Process Improvement ☐ Manufacturing Process ☐ Past Due ☐	P ☐ B ☐ Ce ☐ Cracks ☐ Crimp/Kink/Ripple/Wave ☐ Cuffs ☐ Crushing ☐ Heat Treat ☐ Wave/Twist in Tube ☐ Marks/Chatter ☐	Broken/Damage/Defect ☐ Inspection Incomplete/Unqualified ☐ Contamination ☐ Countersink ☐ Cut Too Short ☐ Instructions Incomplete/Unclear ☐ Drill Holes ☐	Weld ☐ Wrong Stock Pulled ☐ Out of Sequence ☐ Off-set ☐ Mislabelled ☐ Fit/Function ☐ Misaligned/off center ☐	Positioned Wrong ☐ Outside Dimensions ☐ Over/Under tolerance ☐ Part Incorrect ☐ Part Lost/Missing ☐ Part Moved ☐ Drawing ☐ Finish ☐ Misread ☐ Turning Sequence ☐
OTHER : _____					